



CARTER COUNTY SR-37 US-19E

PIN: 125256.00

AT LM 8.7 (ROCKFALL MITIGATION)
Length - 0.0 (Mitigation - Rockfall)
The engineering is underway.

CARTER COUNTY SR-37 US-19E

PIN: 125384.00

AT LM 15.1 (ROCKFALL MITIGATION)
Length - 0.0 (Mitigation - Rockfall)
The engineering is underway.

CARTER COUNTY SR-37 US-19E

PIN: 127849.00

INTERSECTION AT SR-67(SR-91/US-321/ BROAD STREET), LM 22.00 IN ELIZABETHTON
Length - 0.0 (Signalization)
The engineering is scheduled to begin in the 2nd Quarter Calendar Year 2019.

CARTER COUNTY SR-91 EXT

PIN: 043975.01

FROM SR-67 (US-321) TO SR-37 (US-19E) (IA)
Length - 4.0 (Reconstruction)
A contract for construction is scheduled to be let in the 3rd Quarter Calendar Year 2019.

CARTER COUNTY Elk Avenue

PIN: 125528.00

(ELK AVENUE), BRIDGE OVER DOE RIVER
Length - 0.1 (Bridge Rehabilitation)
The engineering is scheduled to begin in the 2nd Quarter Calendar Year 2019.

CARTER COUNTY Gap Creek Rd.

PIN: 124227.00

GAP CREEK ROAD, BRIDGE OVER GAP CREEK, LM 2.73 (IA)
Length - 0.0 (Bridge Replacement)
The engineering is underway.

CARTER COUNTY Smalling Road

PIN: 124161.00

SMALLING ROAD, BRIDGE OVER WATAUGA RIVER, LM 1.99 (IA)
Length - 0.1 (Bridge Replacement)
The engineering is scheduled to begin in the 2nd Quarter Calendar Year 2019.



CARTER COUNTY

PIN: 125450.15

VARIOUS LOCAL ROADS IN CARTER COUNTY (LOCAL ROADS SAFETY INITIATIVE)
(Safety)
The planning report is complete.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

4/25/2019

No Projects Under Construction in Carter County



GREENE COUNTY SR-34 US-11E

PIN: 107461.00

(GREENEVILLE BYPASS); FROM US-11E, WEST OF GREENEVILLE TO US-11E, EAST OF GREENEVILLE (EPD) (IA)
Length - 11.0 (Reconstruction)
The planning report is complete.

GREENE COUNTY SR-34 US-11E

PIN: 124928.00

FROM SOUTH OF TUSCULUM HEIGHTS DRIVE TO SOUTH OF BALL ROAD
Length - 0.4 (Intersection Improvements and Signals)
The right-of-way and/or utility process is underway.

GREENE COUNTY SR-35 US-321

PIN: 100228.00

FROM NORTH OF COCKE COUNTY LINE TO NORTH OF NOLICHUCKY RIVER(BRIGHT HOPE ROAD) (EPD) (IA)
Length - 3.2 (Reconstruction)
The right-of-way and/or utility process is underway.

GREENE COUNTY SR-35 US-321

PIN: 100229.00

FROM NORTH OF NOLICHUCKY RIVER NEAR BRIGHT HOPE ROAD TO 0.918 MILES SOUTH OF SR-349 (WARRENSBURG ROAD) NEAR PATE LANE (EPD) (IA)
Length - 6.2 (Construction-New)
The engineering is underway.

GREENE COUNTY SR-35 US-321

PIN: 100230.00

FROM SR-349 (WARRENSBURG ROAD) NEAR PATES LANE TO SR-34 (US-11E) (EPD) (IA)
Length - 4.7 (Construction-New)
The engineering is underway.

GREENE COUNTY E. Church Street

PIN: 124337.00

E. CHURCH STREET, BRIDGE OVER BRANCH, LM 1.72 IN GREENEVILLE (IA)
Length - 0.0 (Bridge Replacement)
The engineering is scheduled to begin in the 2nd Quarter Calendar Year 2019.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

4/25/2019

GREENE COUNTY SR-34 PIN: 121484.00
FROM WEST OF NORTH SPRING STREET TO EAST OF DULANEY ROAD/RAILROAD STREET
(INTERSECTION IMPROVEMENTS) LENGTH - 0.500

CONTRACT NO.: CNS350
LET TO CONTRACT: 12/7/2018
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$937,410.50
EST. COMPLETION DATE: JUNE, 2019

GREENE COUNTY SR-34 US-11E PIN: 128051.00
M19LTHQ_C30SR_SIGN_REPAIR_SR-34 LM 14.372 (MAINTENANCE)

CONTRACT NO.: CNS364
LET TO CONTRACT: 12/7/2018
CONTRACTOR: SUPERIOR TRAFFIC CONTROL, LLC
BID PRICE : \$72,316.00
EST. COMPLETION DATE: JUNE, 2019



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

4/25/2019

HANCOCK COUNTY SR-33

PIN: 124362.00

(MAIN STREET), BRIDGE OVER GREASY ROCK CREEK, LM 11.77 (IA)
Length - 0.0 (Bridge Replacement)
The engineering is underway.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

4/25/2019

No Projects Under Construction in Hancock County



HAWKINS COUNTY SR-1 US-11W

PIN: 124389.00

(W. STONE DR.), BRIDGE OVER NORTH FORK HOLSTON RIVER LM 41.30 (LL) (IA)
Length - 0.1 (Bridge Replacement)
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2019.

HAWKINS COUNTY SR-1 US-11W

PIN: 124387.00

(W. STONE DR.), BRIDGE OVER NORTH FORK HOLSTON RIVER LM 41.30 (RL) (IA)
Length - 0.1 (Bridge Replacement)
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2019.

HAWKINS COUNTY SR-31

PIN: 101394.00

FROM MOORESBURG TO ADAMS LANE (EPD) (IA)
Length - 4.3 (Reconstruction)
The engineering is underway.

HAWKINS COUNTY SR-66

PIN: 107579.00

FROM SR-34 IN BULLS GAP TO SOUTH OF SPEEDWELL RD/OLD HWY 66 (IA)
Length - 5.6 (Reconstruction)
The engineering is underway.

HAWKINS COUNTY SR-70

PIN: 124383.00

BRIDGE OVER NORFOLK SOUTHERN RAILROAD, LM 6.19 (IA)
Length - 0.0 (Bridge Replacement)
The engineering is underway.

HAWKINS COUNTY SR-70

PIN: 124384.00

BRIDGE OVER CANEY CREEK (IA)
Length - 0.0 (Bridge Replacement)
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2019.

HAWKINS COUNTY SR-346

PIN: 124382.00

(E. MAIN ST.), BRIDGE OVER SURGOINSVILLE CREEK (IA)
Length - 0.0 (Bridge Replacement)
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2019.



HAWKINS COUNTY Independence Ave

PIN: 126692.00

INDEPENDENCE AVENUE, NORTH OF EAST ELLIS LANE TO SR-1 IN MOUNT CARMEL
Length - 2.5 (RSAR)
The planning report is complete.

HAWKINS COUNTY AFG Road

PIN: 124369.00

AFG ROAD, BRIDGE OVER SOUTHERN RAILWAY, LM 0.45 (IA)
Length - 0.0 (Bridge Replacement)
The engineering is scheduled to begin in the 2nd Quarter Calendar Year 2019.

HAWKINS COUNTY S. Armstrong Road

PIN: 124377.00

S. ARMSTRONG ROAD, BRIDGE OVER CROCKETT CREEK, LM 0.27 (IA)
Length - 0.0 (Bridge Replacement)
The engineering is underway.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

4/25/2019

HAWKINS COUNTY SR-1 US-11W PIN: 121780.00
INTERSECTIONS AT BELMONT AVENUE AND ENGLEWOOD AVENUE IN MT. CARMEL (INTERSECTION IMPROVEMENTS AND SIGNALS) LENGTH - 1.300

CONTRACT NO.: CNS347
LET TO CONTRACT: 12/7/2018
CONTRACTOR: SOUTHERN CONSTRUCTORS, INC.
BID PRICE : \$455,890.50
EST. COMPLETION DATE: JULY, 2019



JOHNSON COUNTY SR-91

PIN: 124433.00

FROM NEAR COLD SPRINGS ROAD TO THE VIRGINIA STATE LINE (IA)
Length - 6.8 (Widen)
The planning report is complete.

JOHNSON COUNTY SR-159 US-321

PIN: 125385.00

AT LMS 2.2 AND 2.3 (ROCKFALL MITIGATION)
Length - 0.1 (Mitigation - Rockfall)
The engineering is scheduled to begin in the 2nd Quarter Calendar Year 2019.

JOHNSON COUNTY Slimp Branch Road

PIN: 124428.00

SLIMP BRANCH ROAD, BRIDGE OVER ROAN CREEK, LM 0.34 (IA)
Length - 0.0 (Bridge Replacement)
The engineering is scheduled to begin in the 2nd Quarter Calendar Year 2019.

SULLIVAN - JOHNSON COUNTIES SR-34 US-421

PIN: 120158.00

FROM SR-435 TO MOUNTAIN CITY CITY LIMITS (RSAR)
Length - 23.9 (Miscellaneous Safety Improvements)
The environmental studies are complete.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

4/25/2019

JOHNSON COUNTY SR-67

PIN: 119043.00

INTERSECTION AT PEDRO SHOUN LANE/SPRUCEY LANE (TURN LANES) LENGTH - 0.208

CONTRACT NO.:	CNS088
LET TO CONTRACT:	8/17/2018
CONTRACTOR:	SUMMERS-TAYLOR, INC.
BID PRICE :	\$1,574,949.50
EST. COMPLETION DATE:	MAY, 2019



SULLIVAN COUNTY I-81

PIN: 124590.00

ITS EXPANSION ALONG I-81 BETWEEN I-26 (EXIT 57) INTERCHANGE AND VIRGINIA STATE LINE
(IA)

Length - 18.8 (Intelligent Transportation System)
This project is in the early stages of development.

SULLIVAN COUNTY I-81

PIN: 126669.00

AT MP 73.0 TO 73.6 (LMS 19.47 TO 19.99)
Length - 0.5 (Mitigation - Rockfall)
The engineering is underway.

SULLIVAN COUNTY SR-34

PIN: 127426.00

(BRISTOL HWY, US-11E/19W), INTERSECTION AT INDUSTRIAL PARK ROAD, LM 2.966 IN BLUFF
CITY

Length - 0.0 (Signalization)
The engineering is underway.

SULLIVAN COUNTY SR-34 US-11E

PIN: 121574.00

FROM NORTH OF SR-37 TO NORTH OF RIVER ROAD
Length - 0.5 (Miscellaneous Safety Improvements)
The right-of-way and/or utility process is underway.

SULLIVAN - JOHNSON COUNTIES SR-34 US-421

PIN: 120158.00

FROM SR-435 TO MOUNTAIN CITY CITY LIMITS (RSAR)
Length - 23.9 (Miscellaneous Safety Improvements)
The environmental studies are complete.

SULLIVAN COUNTY SR-36

PIN: 124614.00

FT. HENRY DR. BRIDGE OVER SOUTH HOLSTON RIVER LM 5.02 (RL) (IA)
Length - 0.2 (Bridge Replacement)
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2019.

SULLIVAN COUNTY SR-36

PIN: 124615.00

FT. HENRY DR. BRIDGE OVER SOUTH HOLSTON RIVER LM 5.03 (LL) (IA)
Length - 0.0 (Bridge Replacement)
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2019.



SULLIVAN COUNTY SR-36

PIN: 124932.00

INTERSECTION AT SR-126(MEMORIAL BLVD) AND SHERWOOD ROAD
Length - 0.1 (Turn Lanes with Signal)
The right-of-way and/or utility process is underway.

SULLIVAN COUNTY SR-44

PIN: 124617.00

DRY BRANCH RD. BRIDGE OVER BRANCH (IA)
Length - 0.0 (Bridge Replacement)
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2019.

SULLIVAN COUNTY SR-75

PIN: 119528.00

FROM NORTH OF SR-357 DRIVE TO NORTH OF CENTENARY ROAD (RSAR)
Length - 0.6 (Intersection Improvements and Signals)
The engineering is underway.

SULLIVAN COUNTY SR-93

PIN: 112834.03

FROM SOUTH OF HORSE CREEK TO NORTH OF DERBY DRIVE (TPR OPTION 5, SPOT
IMPROVMENT 4 & 5) (IA)
Length - 0.8 (Reconstruction)
The right-of-way and/or utility process is underway.

SULLIVAN COUNTY SR-93

PIN: 124620.00

JOHN B. DENNIS HWY. BRIDGE OVER CSX RAILROAD (IA)
Length - 0.0 (Bridge Replacement)
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2019.

SULLIVAN - WASHINGTON COUNTIES SR-93

PIN: 112834.02

FROM MORGAN LANE TO SOUTH OF BAILEYTON ROAD IN SULLIVAN CO (TPR OPTION 5, SPOT
IMPROVMENT 3) (IA)
Length - 0.6 (Miscellaneous Safety Improvements)
The right-of-way and/or utility process is underway.

SULLIVAN COUNTY SR-126

PIN: 105467.00

EAST CENTER STREET IN KINGSPORT TO I-81
Length - 8.4 (Environmental Studies)
~The engineering is underway.



SULLIVAN COUNTY SR-126

PIN: 105467.01

FROM EAST CENTER STREET IN KINGSPORT TO EAST OF COOKS VALLEY ROAD (IA)
Length - 4.1 (Widen)
The right-of-way and/or utility process is underway.

SULLIVAN COUNTY SR-126

PIN: 105467.02

(MEMORIAL BLVD.), FROM EAST OF COOKS VALLEY ROAD TO I-81 IN KINGSPORT (IA)
Length - 4.5 (Widen)
The engineering is underway.

SULLIVAN COUNTY SR-347

PIN: 112965.00

(ROCK SPRINGS ROAD) FROM COX HOLLOW RD (LM 9.52) TO I-26 (US-23) (LM 10.73)
Length - 1.2 (Widen)
The engineering is underway.

SULLIVAN COUNTY SR-355

PIN: 124613.00

INDUSTRY DR. BRIDGE OVER REEDY CREEK (IA)
Length - 0.0 (Bridge Replacement)
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2019.

SULLIVAN COUNTY SR- PROP

PIN: 124621.00

FROM US 11E (SR 34) NEAR BRISTOL MOTOR SPEEDWAY TO US 11W(SR 1) NEAR PINNACLE
PARKWAY (IA)
Length - 6.0 (Construction-New)
This project is in the early stages of development.

SULLIVAN COUNTY

PIN: 122156.00

FORT ROBINSON DRIVE, BRIDGE OVER DRY HOLLOW, LM 0.39 IN KINGSPORT (IA)
Length - 0.0 (Bridge Replacement)
The engineering is underway.

SULLIVAN COUNTY

PIN: 125679.00

ALLISON ROAD, FROM HAW RIDGE ROAD TO SR-34(US-11E,BRISTOL HIGHWAY)
Length - 4.6 (Miscellaneous Safety Improvements)
The environmental studies are complete.



SULLIVAN COUNTY SIA

PIN: 114298.00

INDUSTRIAL ACCESS ROAD SERVING RECLAIMED RESOURCES, INC
Length - 1.2 (Construction-New)
The right-of-way and/or utility process is underway.

WASHINGTON - SULLIVAN COUNTIES SR-36

PIN: 124663.00

FROM SR-75 IN WASHINGTON COUNTY TO I-81 IN SULLIVAN COUNTY (IA)
Length - 3.5 (Widen)
The engineering is scheduled to begin in the 2nd Quarter Calendar Year 2019.

WASHINGTON - SULLIVAN COUNTIES SR-93

PIN: 112834.00

FROM I-81 TO SR-347(LONE STAR ROAD) (TPR OPTION 5, SPOT IMPROVMENT)
Length - 5.4 (Preliminary Engineering)
The right-of-way and/or utility process is underway.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

4/25/2019

SULLIVAN COUNTY SR-1 US-11W
BRIDGE OVER REEDY CREEK, LM 9.77 IN KINGSFORT (BRIDGE REPAIR)

PIN: 127037.00

CONTRACT NO.: CNT036
LET TO CONTRACT: 2/8/2019
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$155,299.32
EST. COMPLETION DATE: JUNE, 2019

SULLIVAN COUNTY SR-126
FROM NEAR FALL CREEK ROAD TO NEAR SR-75 (RESURFACE & SAFETY) LENGTH - 6.340

PIN: 127093.00

CONTRACT NO.: CNT069
LET TO CONTRACT: 2/8/2019
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$857,983.95
EST. COMPLETION DATE: AUGUST, 2019

SULLIVAN COUNTY SR-93
FROM NEAR SR-347 TO NEAR GAYLEMONT DRIVE (RESURF, SAFETY & BR REPAIR) LENGTH - 1.910

PIN: 127107.00

CONTRACT NO.: CNT069
LET TO CONTRACT: 2/8/2019
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$1,045,163.95
EST. COMPLETION DATE: AUGUST, 2019

SULLIVAN COUNTY SR-36
INTERSECTION AT MORELAND DRIVE / HEMLOCK ROAD IN KINGSFORT, LM 4.31 (INTERSECTION IMPROVEMENTS AND SIGNALS)

PIN: 120389.00

CONTRACT NO.: CNS004
LET TO CONTRACT: 6/22/2018
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$598,993.52
EST. COMPLETION DATE: MAY, 2019

SULLIVAN COUNTY SR-1
AT ANDREW JACKSON ELEMENTARY SCHOOL (SIGNALIZATION) LENGTH - 0.460

PIN: 121540.00

CONTRACT NO.: CNS294
LET TO CONTRACT: 8/17/2018
CONTRACTOR: STANSELL ELECTRIC COMPANY, INC.
BID PRICE : \$90,545.86
EST. COMPLETION DATE: APRIL, 2019



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

4/25/2019

SULLIVAN COUNTY SR-36

PIN: 121541.00

AT JOHN F. KENNEDY ELEMENTARY SCHOOL (SIGNALIZATION) LENGTH - 0.350

CONTRACT NO.: CNS294
LET TO CONTRACT: 8/17/2018
CONTRACTOR: STANSELL ELECTRIC COMPANY, INC.
BID PRICE : \$65,125.82
EST. COMPLETION DATE: APRIL, 2019

SULLIVAN COUNTY SR-93

PIN: 121542.00

AT SULLIVAN NORTH HIGH SCHOOL (SIGNALIZATION) LENGTH - 0.490

CONTRACT NO.: CNS294
LET TO CONTRACT: 8/17/2018
CONTRACTOR: STANSELL ELECTRIC COMPANY, INC.
BID PRICE : \$63,577.82
EST. COMPLETION DATE: APRIL, 2019



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

4/25/2019

UNICOI COUNTY SR-107

PIN: 124631.00

(UNICOI DRIVE), BRIDGE OVER NORTH INDIAN CREEK, LM 5.22 IN ERWIN. (IA)
Length - 0.2 (Bridge Replacement)
The engineering is underway.

UNICOI COUNTY

PIN: 118727.01

ROCKY FORK STATE PARK ACCESS ROAD
(Construction-New)
The right-of-way and/or utility process is underway.

UNICOI COUNTY

PIN: 125450.03

VARIOUS LOCAL ROADS IN UNICOI COUNTY (LOCAL ROADS SAFETY INITIATIVE)
(Miscellaneous Safety Improvements)
The planning report is complete.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

4/25/2019

No Projects Under Construction in Unicoi County



SULLIVAN - WASHINGTON COUNTIES SR-93

PIN: 112834.02

FROM MORGAN LANE TO SOUTH OF BAILEYTON ROAD IN SULLIVAN CO (TPR OPTION 5, SPOT IMPROVMENT 3) (IA)
Length - 0.6 (Miscellaneous Safety Improvements)
The right-of-way and/or utility process is underway.

WASHINGTON COUNTY SR-34 US-11E

PIN: 118773.00

FROM BIG LIMESTONE ROAD/MCINTURFF ROAD TO LM 2.02 (RSAR)
Length - 0.1 (Miscellaneous Safety Improvements)
The engineering is underway.

WASHINGTON COUNTY SR-34 US-11E

PIN: 121551.00

FROM BIG LIMESTONE ROAD TO CULVER ROAD
Length - 0.5 (RSAR)
The engineering is underway.

WASHINGTON COUNTY SR-34 US-11E

PIN: 124662.00

W. MARKET ST. BRIDGE OVER CSX RAILROAD (IA)
Length - 0.0 (Bridge Replacement)
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2019.

WASHINGTON - SULLIVAN COUNTIES SR-36

PIN: 124663.00

FROM SR-75 IN WASHINGTON COUNTY TO I-81 IN SULLIVAN COUNTY (IA)
Length - 3.5 (Widen)
The engineering is scheduled to begin in the 2nd Quarter Calendar Year 2019.

WASHINGTON - SULLIVAN COUNTIES SR-93

PIN: 112834.00

FROM I-81 TO SR-347(LONE STAR ROAD) (TPR OPTION 5, SPOT IMPROVMENT)
Length - 5.4 (Preliminary Engineering)
The right-of-way and/or utility process is underway.

WASHINGTON COUNTY SR-93

PIN: 112834.01

FROM NORTH OF DAVIS ROAD TO NORTH OF FIRE HALL ROAD (TPR OPTION 5, SPOT IMPROVMENT 1 & 2) (IA)
Length - 0.8 (Miscellaneous Safety Improvements)
A contract for construction is scheduled to be let in the 3rd Quarter Calendar Year 2019.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

4/25/2019

WASHINGTON COUNTY SR-353

PIN: 124660.00

(OLD SR-34), BRIDGE OVER LITTLE LIMESTONE CREEK, LM 11.72 (IA)
Length - 0.0 (Bridge Replacement)
The engineering is underway.

WASHINGTON COUNTY SR-354

PIN: 121846.00

INTERSECTION AT BUGABOO SPRINGS RD, LM 1.887
Length - 0.2 (Intersection Improvements)
A contract for construction is scheduled to be let in the 3rd Quarter Calendar Year 2019.

WASHINGTON COUNTY SR-381 US-321

PIN: 125177.00

INTERSECTION AT HARRIS DRIVE, LM 1.45 IN JOHNSON CITY
Length - 0.0 (Signalization)
The right-of-way and/or utility process is underway.

WASHINGTON COUNTY SR- PROP

PIN: 124790.00

(KNOB CREEK RD.) FROM SR-354 (BOONES CREEK RD.) TO MIZPAH HILLS DR. (IA)
Length - 2.0 (Widen)
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2019.

WASHINGTON COUNTY

PIN: 125450.06

VARIOUS LOCAL ROADS IN WASHINGTON COUNTY (LOCAL ROADS SAFETY INITIATIVE)
(Safety)
The environmental studies are complete.



WASHINGTON COUNTY SIA PIN: 116966.00
INDUSTRIAL ACCESS ROAD SERVING CLINICAL MANAGEMENT CONCEPTS IN JOHNSON CITY
(CONSTRUCTION-NEW) LENGTH - 0.403

CONTRACT NO.: CNT021
LET TO CONTRACT: 2/8/2019
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$3,065,070.75
EST. COMPLETION DATE: MAY, 2020

WASHINGTON COUNTY I-26 US-23 PIN: 111370.01
BRIDGE (RIGHT LANES) OVER SR-354 AND BOONES CREEK, LM 6.82 IN JOHNSON CITY (BRIDGE
REPAIR) LENGTH - 0.010

CONTRACT NO.: CNT079
LET TO CONTRACT: 3/29/2019
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$824,057.70
EST. COMPLETION DATE: SEPTEMBER, 2020

WASHINGTON COUNTY I-26 PIN: 112456.00
INTERCHANGE AT SR-354(EXIT 17) (IA) (MODIFY INTERCHANGE) LENGTH - 0.750

CONTRACT NO.: CNT079
LET TO CONTRACT: 3/29/2019
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$14,444,783.56
EST. COMPLETION DATE: SEPTEMBER, 2019