

**CARTER COUNTY SR-67**

PIN: 118859.00

INTERSECTIONS AT SR-359 (MILLIGAN HIGHWAY) AND WEST MILL STREET/MCARTHUR AVENUE IN ELIZABETHTON

(Signalization)

A contract for construction is scheduled to be let in the 3rd Quarter Calendar Year 2017.

**CARTER COUNTY SR-91EXT**

PIN: 043975.01

FROM SR-67 (US-321) TO SR-37 (US-19E)

Length - 5.0 (Construction-New)

The engineering is underway.

**CARTER COUNTY**

PIN: 125528.00

ELK AVENUE, BRIDGE OVER DOE RIVER

Length - 0.1 (Bridge Rehabilitation)

The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2017.



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

7/20/2017

**CARTER COUNTY SR-359**

**INTERSECTION AT GOVERNOR ALFRED TAYLOR ROAD, LM 2.48 (RSAR) (MISCELLANEOUS  
SAFETY IMPROVEMENTS) LENGTH - 0.030**

CONTRACT NO.: CNQ286  
LET TO CONTRACT: 8/19/2016  
CONTRACTOR: SUPERIOR PAVEMENT MARKING, INC.  
BID PRICE : \$29,705.35  
EST. COMPLETION DATE: JUNE, 2017

**GREENE COUNTY SR-34 US-11E**

PIN: 107461.00

(GREENEVILLE BYPASS); FROM US-11E, WEST OF GREENEVILLE TO US-11E, EAST OF GREENEVILLE (EPD)

Length - 11.0 (Environmental Studies)

This project is in the early stages of development.

**GREENE COUNTY SR-34**

PIN: 121484.00

FROM WEST OF NORTH SPRING STREET TO EAST OF DULANEY ROAD/RAILROAD STREET

Length - 0.5 (Intersection Improvements)

The engineering is underway.

**GREENE COUNTY SR-34**

PIN: 124928.00

FROM SOUTH OF TUSCULUM HEIGHTS DRIVE TO SOUTH OF BALL ROAD

Length - 0.4 (Intersection Improvements and Signals)

The engineering is underway.

**GREENE COUNTY SR-35 US-321**

PIN: 100228.00

FROM NORTH OF COCKE COUNTY LINE TO NORTH OF NOLICHUCKY RIVER(BRIGHT HOPE ROAD) (EPD)

Length - 3.2 (Reconstruction)

The right-of-way and/or utility process is underway.

**GREENE COUNTY SR-35 US-321**

PIN: 100229.00

FROM NORTH OF NOLICHUCKY RIVER NEAR BRIGHT HOPE ROAD TO 0.918 MILES SOUTH OF SR-349 (WARRENSBURG ROAD) NEAR PATE LANE (EPD)

Length - 6.1 (Construction-New)

The engineering is scheduled to begin in the 4th Quarter Calendar Year 2017.

**GREENE COUNTY SR-35 US-321**

PIN: 100230.00

FROM SR-349 (WARRENSBURG ROAD) NEAR PATES LANE TO SR-34 (US-11E) (EPD)

Length - 4.7 (Construction-New)

The engineering is underway.

**GREENE COUNTY SR-351**

**FROM SR-107 TO SR-34 (US-11E) (RESURFACE & SAFETY) LENGTH - 6.740**

CONTRACT NO.: CNR141  
LET TO CONTRACT: 5/12/2017  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$556,642.75  
EST. COMPLETION DATE: AUGUST, 2017

**GREENE COUNTY SR-93**

**FROM SR-34 (US-11E) TO NEAR SR-351 (RESURFACING) LENGTH - 8.040**

CONTRACT NO.: CNR141  
LET TO CONTRACT: 5/12/2017  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$769,601.59  
EST. COMPLETION DATE: AUGUST, 2017

**GREENE COUNTY SR-34**

**FROM NEAR MAIN STREET TO NEAR EMERALD ROAD (MISCELLANEOUS SAFETY IMPROVEMENTS) LENGTH - 2.730**

CONTRACT NO.: CNR150  
LET TO CONTRACT: 5/12/2017  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$497,050.35  
EST. COMPLETION DATE: SEPTEMBER, 2017

**GREENE COUNTY SR-349**

**FROM SR-340 TO SR-35 (RESURFACE & SAFETY) LENGTH - 13.250**

CONTRACT NO.: CNR084  
LET TO CONTRACT: 3/31/2017  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$1,132,378.25  
EST. COMPLETION DATE: JULY, 2017



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

7/20/2017

**GREENE COUNTY SR-172**  
**BRIDGE OVER LICK CREEK, LM 9.90 (BRIDGE REPAIR)**

CONTRACT NO.: CNR924  
LET TO CONTRACT: 3/31/2017  
CONTRACTOR: SOUTHERN CONSTRUCTORS, INC.  
BID PRICE : \$516,422.00  
EST. COMPLETION DATE: SEPTEMBER, 2017

**GREENE COUNTY I-81**  
**3 BRIDGES OVER I-81 ON VARIOUS ROUTES AT VARIOUS LM'S (BRIDGE REPAIR)**

CONTRACT NO.: CNR064  
LET TO CONTRACT: 2/10/2017  
CONTRACTOR: MID-STATE CONSTRUCTION COMPANY, INC.  
BID PRICE : \$2,136,469.88  
EST. COMPLETION DATE: OCTOBER, 2017

**No Projects Under Development in Hancock County**



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

7/20/2017

**HANCOCK COUNTY SR-66**

**FROM HAWKINS COUNTY LINE TO NEAR CLINCH RIVER BRIDGE (RESURFACE & SAFETY)  
LENGTH - 6.470**

CONTRACT NO.: CNR098  
LET TO CONTRACT: 3/31/2017  
CONTRACTOR: DURACAP ASPHALT PAVING CO., INC.  
BID PRICE : \$943,168.32  
EST. COMPLETION DATE: AUGUST, 2017

**HANCOCK COUNTY SR-63**

**FROM NEAR MULBERRY GAP ROAD TO SR-33 (RESURFACE & SAFETY) LENGTH - 5.230**

CONTRACT NO.: CNR098  
LET TO CONTRACT: 3/31/2017  
CONTRACTOR: DURACAP ASPHALT PAVING CO., INC.  
BID PRICE : \$614,259.97  
EST. COMPLETION DATE: AUGUST, 2017

**HAWKINS COUNTY SR-66**

PIN: 119859.00

FROM NEAR FOREST HILLS ROAD TO NEAR RAMP AT WEST MAIN STREET (RSAR)  
Length - 1.3 (Miscellaneous Safety Improvements)  
The environmental studies are complete.

**HAWKINS COUNTY**

PIN: 118770.00

OKALONA ROAD, INTERSECTION AT CARTER'S VALLEY ROAD (RSAR)  
Length - 0.1 (Miscellaneous Safety Improvements)  
The environmental studies are complete.

**HAWKINS COUNTY**

PIN: 120812.00

HAMMOND AVENUE, FROM WEST MAIN STREET TO LOYDS CHAPEL ROAD IN MT. CARMEL  
Length - 1.9 (Miscellaneous Safety Improvements)  
The environmental studies are complete.

**HAWKINS COUNTY SR-1**

PIN: 121780.00

INTERSECTIONS AT BELMONT AVENUE AND ENGLEWOOD AVENUE IN MT. CARMEL  
Length - 1.3 (Intersection Improvements and Signals)  
The engineering is underway.

**HAWKINS COUNTY SR-31**

PIN: 101394.00

MOORESBURG TO ADAMS LANE (EPD)  
Length - 4.3 (Reconstruction)  
The engineering is underway.

**HAWKINS COUNTY SR-66**

PIN: 107579.00

SR-34 IN BULLS GAP TO SOUTH OF SPEEDWELL RD/OLD HWY 66  
Length - 5.6 (Reconstruction)  
The engineering is underway.





**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

7/20/2017

**HAWKINS COUNTY SR-347**

**FROM NEAR GOSHEN VALLEY ROAD TO SULLIVAN COUNTY LINE (RESURFACE & SAFETY)**

**LENGTH - 10.990**

CONTRACT NO.: CNR142  
LET TO CONTRACT: 5/12/2017  
CONTRACTOR: W-L CONSTRUCTION & PAVING, INC.  
BID PRICE : \$1,418,233.43  
EST. COMPLETION DATE: SEPTEMBER, 2017

**JOHNSON COUNTY SR-67**

PIN: 119043.00

INTERSECTION AT PEDRO SHOUN LANE/SPRUCEY LANE  
Length - 0.5 (Turn Lanes)  
The right-of-way and/or utility process is underway.

**JOHNSON COUNTY SR-167**

PIN: 120331.00

FROM LITTLE DRY RUN ROAD TO BIG DRY RUN ROAD (RSA)  
Length - 1.8 (Miscellaneous Safety Improvements)  
The planning report is complete.

**JOHNSON COUNTY**

PIN: 117018.00

CIRCLE DRIVE, BRIDGE OVER FURNACE CREEK IN MOUNTAIN CITY, LM 0.84  
Length - 0.0 (Bridge Replacement)  
A contract for construction is scheduled to be let in the 3rd Quarter Calendar Year 2017.

**JOHNSON COUNTY**

PIN: 117017.00

FAIRGROUND LANE, BRIDGE OVER FURNACE CREEK IN MOUNTAIN CITY, LM 0.02  
Length - 0.0 (Bridge Replacement)  
A contract for construction is scheduled to be let in the 3rd Quarter Calendar Year 2017.

**SULLIVAN - JOHNSON COUNTIES SR-34**

PIN: 120158.00

FROM SR-435 TO MOUNTAIN CITY CITY LIMITS (RSAR)  
Length - 23.9 (Miscellaneous Safety Improvements)  
The environmental studies are complete.



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

7/20/2017

**JOHNSON COUNTY**

**FORGE ROAD, BRIDGE OVER FORGE CREEK, LM 1.86 (BRIDGE REPLACEMENT) LENGTH - 0.057**

CONTRACT NO.: CNR940  
LET TO CONTRACT: 6/23/2017  
CONTRACTOR: ADAMS CONTRACTING, LLC  
BID PRICE : \$596,161.25  
EST. COMPLETION DATE: MARCH, 2018

**JOHNSON COUNTY SR-34 US-421**

**FROM SULLIVAN COUNTY LINE TO NEAR SR-91 (RESURFACING) LENGTH - 12.900**

CONTRACT NO.: CNR134  
LET TO CONTRACT: 3/31/2017  
CONTRACTOR: MAYMEAD, INC.  
BID PRICE : \$2,421,294.00  
EST. COMPLETION DATE: AUGUST, 2017

**JOHNSON COUNTY**

**VARIOUS LOCAL ROADS IN JOHNSON COUNTY (LOCAL ROADS SAFETY INITIATIVE)  
(MISCELLANEOUS SAFETY IMPROVEMENTS)**

CONTRACT NO.: CNQ264  
LET TO CONTRACT: 8/19/2016  
CONTRACTOR: SUPERIOR TRAFFIC CONTROL, INC.  
BID PRICE : \$264,439.85  
EST. COMPLETION DATE: JUNE, 2017

**SULLIVAN COUNTY SIA**

PIN: 123032.00

INDUSTRIAL ACCESS SERVING BRISTOL METALS 2015

Length - 0.3 (Construction-New)

A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2017.

**SULLIVAN COUNTY SR-1**

PIN: 121540.00

AT ANDREW JACKSON ELEMENTARY SCHOOL

Length - 0.3 (Signalization)

The engineering is underway.

**SULLIVAN COUNTY SR-34**

PIN: 121574.00

FROM NORTH OF SR-37 TO NORTH OF RIVER ROAD

Length - 0.5 (Miscellaneous Safety Improvements)

The engineering is underway.

**SULLIVAN COUNTY SR-34**

PIN: 118777.00

INTERSECTION AT COX STREET (L.M. 15.26) RSAR

Length - 0.0 (Miscellaneous Safety Improvements)

The right-of-way and/or utility process is underway.

**SULLIVAN - JOHNSON COUNTIES SR-34**

PIN: 120158.00

FROM SR-435 TO MOUNTAIN CITY CITY LIMITS (RSAR)

Length - 23.9 (Miscellaneous Safety Improvements)

The environmental studies are complete.

**SULLIVAN COUNTY SR-36**

PIN: 120389.00

INTERSECTION AT MORELAND DRIVE / HEMLOCK ROAD IN KINGSPORT, LM 4.31

Length - 0.0 (Intersection Improvements and Signals)

The right-of-way and/or utility process is underway.

**SULLIVAN COUNTY SR-36**

PIN: 119984.00

FROM WASHINGTON COUNTY LINE TO NORTH OF LAKESIDE LANE

Length - 2.8 (Miscellaneous Safety Improvements)

The environmental studies are complete.

**SULLIVAN COUNTY SR-36**

PIN: 120531.00

FROM WESLEY ROAD TO NORTHBOUND SR-93 RAMP (RSA)  
Length - 1.2 (Miscellaneous Safety Improvements)  
The environmental studies are complete.

**SULLIVAN COUNTY SR-36**

PIN: 120539.00

FROM TRANBARGER DRIVE TO NEAR ADAMS AVENUE (RSA)  
Length - 2.0 (Miscellaneous Safety Improvements)  
The planning report is complete.

**SULLIVAN COUNTY SR-36**

PIN: 121541.00

AT JOHN F. KENNEDY ELEMENTARY SCHOOL  
Length - 0.6 (Signalization)  
The engineering is underway.

**SULLIVAN COUNTY SR-36**

PIN: 124932.00

INTERSECTION AT SR-126(MEMORIAL BLVD) AND SHERWOOD ROAD  
Length - 0.1 (Turn Lanes with Signal)  
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2017.

**SULLIVAN COUNTY SR-75**

PIN: 119528.00

FROM NORTH OF SR-357 DRIVE TO NORTH OF CENTENARY ROAD (RSAR)  
Length - 0.6 (Intersection Improvements and Signals)  
The engineering is underway.

**SULLIVAN - WASHINGTON COUNTIES SR-93**

PIN: 112834.02

FROM MORGAN LANE TO SOUTH OF BAILEYTON ROAD IN SULLIVAN CO (TPR OPTION 5,  
SPOT IMPROVEMENT 3)  
Length - 0.6 (Miscellaneous Improvements)  
The right-of-way and/or utility process is underway.

**SULLIVAN COUNTY SR-93**

PIN: 112834.03

FROM SOUTH OF HORSE CREEK TO NORTH OF DERBY DRIVE (TPR OPTION 5, SPOT  
IMPROVEMENT 4 & 5)  
Length - 0.8 (Reconstruction)  
The right-of-way and/or utility process is underway.

**SULLIVAN COUNTY SR-93**

PIN: 121542.00

AT SULLIVAN NORTH HIGH SCHOOL  
Length - 0.2 (Signalization)  
The engineering is underway.

**SULLIVAN COUNTY SR-126**

PIN: 105467.00

EAST CENTER STREET IN KINGSPORT TO I-81  
Length - 8.4 (Environmental Studies)  
The environmental studies are complete.

**SULLIVAN COUNTY SR-126**

PIN: 105467.01

FROM EAST CENTER STREET IN KINGSPORT TO EAST OF COOKS VALLEY ROAD  
Length - 4.1 (Widen)  
The engineering is underway.

**SULLIVAN COUNTY SR-347**

PIN: 112965.00

(ROCK SPRINGS ROAD) FROM COX HOLLOW RD (LM 9.52) TO I-26 (US-23) (LM 10.73)  
Length - 4.1 (Widen)  
The engineering is underway.

**SULLIVAN COUNTY SR-357**

PIN: 118776.01

FROM HOSPITALITY PLACE/FLAGSHIP DRIVE TO I-81 NB RAMPS  
Length - 0.1 (Intersection Improvements and Signals)  
The right-of-way and/or utility process is underway.

**SULLIVAN COUNTY**

PIN: 122156.00

FORT ROBINSON DRIVE, BRIDGE OVER DRY HOLLOW, LM 0.39 IN KINGSPORT  
Length - 0.0 (Bridge Replacement)  
The engineering is underway.

**SULLIVAN COUNTY SIA**

PIN: 114298.00

INDUSTRIAL ACCESS ROAD SERVING RECLAIMED RESOURCES, INC  
Length - 0.2 (Construction-New)  
The right-of-way and/or utility process is underway.



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

7/20/2017

**WASHINGTON - SULLIVAN COUNTIES SR-93**

PIN: 112834.00

FROM I-81 TO SR-347(LONE STAR ROAD) (TPR OPTION 5, SPOT IMPROVMENT)

Length - 5.4 (Preliminary Engineering)

The engineering is underway.



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

7/20/2017

**SULLIVAN COUNTY SR-1 US-11W**  
**FROM NEAR INDIAN TRAIL DRIVE TO NEAR PENDLETON ROAD. (RESURFACE & SAFETY)**  
**LENGTH - 7.211**

CONTRACT NO.: CNR100  
LET TO CONTRACT: 3/31/2017  
CONTRACTOR: W-L CONSTRUCTION & PAVING, INC.  
BID PRICE : \$3,489,862.82  
EST. COMPLETION DATE: AUGUST, 2017

**SULLIVAN COUNTY I-81**  
**AT TENNESSEE WELCOME CENTER SB EXIT RAMP LM 21.97 (RAMP IMPROVEMENTS)**

CONTRACT NO.: CNR923  
LET TO CONTRACT: 3/31/2017  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$850,289.35  
EST. COMPLETION DATE: AUGUST, 2017

**SULLIVAN COUNTY I-81**  
**FROM BRIDGE OVER WALNUT HILL ROAD TO VIRGINIA STATE LINE (RESURFACING) LENGTH -**  
**1.460**

CONTRACT NO.: CNR923  
LET TO CONTRACT: 3/31/2017  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$1,867,561.35  
EST. COMPLETION DATE: AUGUST, 2017

**SULLIVAN COUNTY SR-357**  
**BRIDGE OVER SR-75, LM 0.00 (BRIDGE REPAIR)**

CONTRACT NO.: CNR056  
LET TO CONTRACT: 2/10/2017  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$374,836.70  
EST. COMPLETION DATE: SEPTEMBER, 2017





**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

7/20/2017

**SULLIVAN COUNTY I-81**

**EASTBOUND TRUCK CLIMBING LANE AT MILE MARKER 60 (WIDEN) LENGTH - 2.723**

CONTRACT NO.: CNQ304  
LET TO CONTRACT: 10/7/2016  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$8,369,782.35  
EST. COMPLETION DATE: OCTOBER, 2018



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

7/20/2017

**UNICOI COUNTY**

PIN: 118727.01

ROCKY FORK STATE PARK ACCESS ROAD  
(Construction-New)  
The engineering is underway.

**UNICOI - WASHINGTON COUNTIES SR-81**  
**FROM EAST WALNUT STREET TO ARNOLD ROAD IN WASHINGTON COUNTY (RSAR)**  
**(MISCELLANEOUS SAFETY IMPROVEMENTS) LENGTH - 4.020**

CONTRACT NO.: CNR194  
LET TO CONTRACT: 5/12/2017  
CONTRACTOR: BALDWIN PAVING CO., INC.  
BID PRICE : \$446,608.31  
EST. COMPLETION DATE: SEPTEMBER, 2017

**UNICOI COUNTY SR-36 US-19W**  
**FROM NORTH CAROLINA STATE LINE TO I-26 INTERCHANGE (RSAR) (MISCELLANEOUS SAFETY**  
**IMPROVEMENTS) LENGTH - 7.600**

CONTRACT NO.: CNR194  
LET TO CONTRACT: 5/12/2017  
CONTRACTOR: BALDWIN PAVING CO., INC.  
BID PRICE : \$205,086.94  
EST. COMPLETION DATE: SEPTEMBER, 2017

**UNICOI COUNTY SR-107**  
**FROM SR-395(TENTH STREET) TO SR-173(UNICOI DRIVE) (RSAR) (MISCELLANEOUS SAFETY**  
**IMPROVEMENTS) LENGTH - 4.050**

CONTRACT NO.: CNQ286  
LET TO CONTRACT: 8/19/2016  
CONTRACTOR: SUPERIOR PAVEMENT MARKING, INC.  
BID PRICE : \$71,968.60  
EST. COMPLETION DATE: JUNE, 2017

**WASHINGTON COUNTY SR-36**

PIN: 123822.00

FROM NEAR SR-75 TO SULLIVAN COUNTY LINE LM 6.99 TO LM 7.59.  
Length - 0.6 (RSAR)  
The planning report is complete.

**SULLIVAN - WASHINGTON COUNTY SR-93**

PIN: 112834.02

FROM MORGAN LANE TO SOUTH OF BAILEYTON ROAD IN SULLIVAN CO (TPR OPTION 5,  
SPOT IMPROVMENT 3)  
Length - 0.6 (Miscellaneous Improvements)  
The right-of-way and/or utility process is underway.

**WASHINGTON COUNTY I-26**

PIN: 112456.00

INTERCHANGE AT SR-354(EXIT 17)  
Length - 0.8 (Modify Interchange)  
The engineering is underway.

**WASHINGTON COUNTY SR-34 US-11E**

PIN: 118773.00

FROM BIG LIMESTONE ROAD/MCINTURFF ROAD TO LM 2.02 (RSAR)  
Length - 0.1 (Miscellaneous Safety Improvements)  
The engineering is underway.

**WASHINGTON COUNTY SR-34**

PIN: 121551.00

FROM BIG LIMESTONE ROAD TO CULVER ROAD  
Length - 0.5 (RSAR)  
The engineering is underway.

**WASHINGTON COUNTY SR-36**

PIN: 121477.00

INTERSECTION AT MOUNTAIN VIEW ROAD, LM 0.77 IN JOHNSON CITY  
Length - 0.0 (Signalization)  
The right-of-way and/or utility process is underway.

**WASHINGTON COUNTY SR-81**

PIN: 112615.00

INTERSECTION AT PERSIMMON RIDGE ROAD, LM 12.02 IN JONESBOROUGH  
Length - 0.4 (Intersection Improvements)  
The right-of-way and/or utility process is underway.

**WASHINGTON - SULLIVAN COUNTIES SR-93**

PIN: 112834.00

FROM I-81 TO SR-347(LONE STAR ROAD) (TPR OPTION 5, SPOT IMPROVMENT)  
Length - 5.4 (Preliminary Engineering)  
The engineering is underway.

**WASHINGTON COUNTY SR-93**

PIN: 112834.01

FROM NORTH OF DAVIS ROAD TO NORTH OF FIRE HALL ROAD (TPR OPTION 5, SPOT IMPROVMENT 1 & 2)  
Length - 0.8 (Miscellaneous Improvements)  
The right-of-way and/or utility process is underway.

**WASHINGTON COUNTY SR-107**

PIN: 120244.00

FROM GREENE COUNTY LINE TO SR-81 (RSAR)  
Length - 11.3 (Miscellaneous Safety Improvements)  
The environmental studies are complete.

**WASHINGTON COUNTY SR-353**

PIN: 114038.01

CULVERT OVER BRANCH, LM 3.23  
Length - 0.2 (Miscellaneous Safety Improvements)  
The right-of-way and/or utility process is underway.

**WASHINGTON COUNTY SR-354**

PIN: 121846.00

INTERSECTION AT BUGABOO SPRINGS RD, LM 1.887  
Length - 0.2 (Intersection Improvements)  
The engineering is underway.

**WASHINGTON COUNTY SR-381 US-321**

PIN: 125177.00

INTERSECTION AT HARRIS DRIVE, LM 1.45 IN JOHNSON CITY  
Length - 0.0 (Signalization)  
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2017.

**WASHINGTON COUNTY SIA**

PIN: 116966.00

INDUSTRIAL ACCESS ROAD SERVING CLINICAL MANAGEMENT CONCEPTS IN JOHNSON CITY  
Length - 0.4 (Construction-New)  
A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2017.



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

7/20/2017

**WASHINGTON COUNTY**

PIN: 121442.00

BOONES STATION ROAD, P. KEEFAUVER ROAD TO KEEFAUVER ROAD IN JOHNSON CITY

Length - 0.9 (Safety)

The planning report is complete.

**WASHINGTON COUNTY**

PIN: 121876.00

KNOB CREEK ROAD, FROM SR-354 (BOONES CREEK ROAD) TO MIZPAH HILLS DRIVE

Length - 2.0 (Safety)

The planning report is complete.

**WASHINGTON COUNTY SR-34 US-11E**  
**(EAST JACKSON BOULEVARD), INTERSECTION AT SR-354(BOONES CREEK ROAD), LM 11.07 IN**  
**JONESBOROUGH (INTERSECTION IMPROVEMENTS AND SIGNALS) LENGTH - 0.022**

CONTRACT NO.: CNR238  
LET TO CONTRACT: 6/23/2017  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$2,619,494.30  
EST. COMPLETION DATE: MAY, 2018

**WASHINGTON COUNTY SR-353**  
**FROM SR-107 TO SR-81 (RESURFACE & SAFETY) LENGTH - 13.260**

CONTRACT NO.: CNR141  
LET TO CONTRACT: 5/12/2017  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$1,236,743.60  
EST. COMPLETION DATE: AUGUST, 2017

**UNICOI - WASHINGTON COUNTY SR-81**  
**FROM EAST WALNUT STREET TO ARNOLD ROAD IN WASHINGTON COUNTY (RSAR)**  
**(MISCELLANEOUS SAFETY IMPROVEMENTS) LENGTH - 4.020**

CONTRACT NO.: CNR194  
LET TO CONTRACT: 5/12/2017  
CONTRACTOR: BALDWIN PAVING CO., INC.  
BID PRICE : \$446,608.31  
EST. COMPLETION DATE: SEPTEMBER, 2017

**WASHINGTON COUNTY SR-34 US-11E**  
**FROM JONESBOROUGH CITY LIMITS TO CLAUDE SIMMONS ROAD (TURN LANES) LENGTH -**  
**0.490**

CONTRACT NO.: CNR055  
LET TO CONTRACT: 2/10/2017  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$912,855.40  
EST. COMPLETION DATE: NOVEMBER, 2017

**WASHINGTON COUNTY I-26**

**FROM SULLIVAN COUNTY LINE TO NEAR SR-354 (RESURFACING) LENGTH - 6.790**

CONTRACT NO.: CNQ295  
LET TO CONTRACT: 12/2/2016  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$3,121,701.93  
EST. COMPLETION DATE: JULY, 2017

**WASHINGTON COUNTY I-26**

**EAST OF SR-91 TO SR-67 INTERCHANGE (EASTBOUND ONLY) (WIDEN) LENGTH - 0.630**

CONTRACT NO.: CNQ301  
LET TO CONTRACT: 10/7/2016  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$3,422,244.16  
EST. COMPLETION DATE: MAY, 2018

**WASHINGTON COUNTY SR-34**

**BRIDGE OVER LIMESTONE CREEK (SBL), LM 1.72 (BRIDGE REPLACEMENT)**

CONTRACT NO.: CNQ308  
LET TO CONTRACT: 10/7/2016  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$3,045,866.94  
EST. COMPLETION DATE: JULY, 2018

**WASHINGTON COUNTY**

**OLD STAGECOACH ROAD, FROM SR-75 TO SR-81 (RSAR) (MISCELLANEOUS SAFETY IMPROVEMENTS) LENGTH - 4.190**

CONTRACT NO.: CNQ286  
LET TO CONTRACT: 8/19/2016  
CONTRACTOR: SUPERIOR PAVEMENT MARKING, INC.  
BID PRICE : \$45,613.70  
EST. COMPLETION DATE: JUNE, 2017